



# ERLP Status January 2007

Lee Jones ASTeC

## 4GLS DARESBURY

#### **ERLP Progress Update: Content**



- Introduction
- Construction status
- Injector commissioning
- Accelerating modules & Cryogenics
- Beam transport system
- Ongoing work
- Future plans
- X-Ray production & EO diagnostics on the ERLP
- The EMMA NS-FFAG project

#### ERL Prototype: Technical Priorities



#### **Primary Goals:**


- 1. Foremost: **Demonstrate energy recovery**
- 2. Produce and maintain bright electron bunches from a photoinjector
- 3. Operate a superconducting LINAC
- 4. Produce short electron bunches from a compressor

#### Further Development Goals:

- 1. Demonstrate energy recovery during FEL operation (with an insertion device that significantly disrupts the electron beam)
- 2. Develop a FEL activity that is suitable for the synchronisation challenges and needs expected of 4GLS
- 3. Produce simultaneous photon pulses from a laser and an ERLP photon source which are synchronised at or below the 1 ps level

#### ERL Prototype: Accelerator Layout





#### **Construction Status**



- Photoinjector laser system delivering beam to cathode since April 2006
- Gun installed with a dedicated gun diagnostic beamline
- Both superconducting modules delivered from Accel
- Cryosystem installed by Linde and DeMaco, and used to cool accelerating modules down to 2 K
- All but two of the beam transport modules are present in the Tower, awaiting installation




#### Laser: Summary



- Nd:YVO<sub>4</sub> Wavelength: 1064 nm, doubled to 532 nm
- Pulse energy: 20 nJ on target (required)
- Pulse duration: 7, 13, 28 ps FWHM
- Pulse repetition rate: 81.25 MHz
- Macropulse duration: 20 ms (100 μs @ 20 Hz)
- Duty cycle: 0.2%
- Timing jitter: < 400 fs
- Spatial profile: Circular top-hat on photocathode

- ✓ Laser system commissioned at Rutherford Lab in 2005
- ✓ Laser & transport commissioned at Daresbury Lab in April 2006






computer controlled translation stages

#### Laser: Overview






(with padlock)


#### **Gun Power Supply**





#### **Gun Assembly**





- JLab design GaAs cathode
- 500 kV DC supply
- Target transverse emittance: 


  ∼3 mm mrad



- ✓ Power supply commissioned 2005
- ✓ Ceramic delivery March 2006
- ✓ Spare ceramic delivered Nov 2006


#### The Insulating Ceramic & Cathode Ball





#### Injector Diagnostic Line






Sections schematics when looking downstream (i.e. from the gun)



#### Gun Commissioning Status

- Electron gun operated July and August 2006
- First beam from the gun recorded at 01:08 on Wednesday 16<sup>th</sup> August with the gun operating at 250 kV
- Operating at 350 kV soon afterwards. Encouraging results obtained
- Following a cathode re-caesiation at the end of August, the Gun was unable to support high voltage during HV conditioning
- Gun was re-baked and still exhibited similar HV breakdown
- Gun was stripped-down, inspected & tested, thoroughly cleaned, re-assembled then baked
- Gun was HV conditioned to 450 kV last weekend (Jan. 6<sup>th</sup> & 7<sup>th</sup>)



#### First Beam!





#### **JLab Contribution**



DL played host to four JLab visitors during the commissioning

- Efficient HV conditioning
- Laser/gun alignment
- Diagnostic line 'magnetic' properties
- SF<sub>6</sub> fill and pump systems
- Tuning and steering procedures
- Etc..etc...



#### Thanks to:

Fay Hannon, Carlos Hernandez-Garcia Kevin Jordan and George Neil


#### Performance Achieved So Far



- Beam energy: 350 kV ✓
- Bunch charge: 5 pC (ultimate target: 80 pC)
- Quantum efficiency:
  - **0.4%** measured in the gun (ultimate target: 1% to 10%)
  - 3.5% measured in the offline laboratory chamber
- Bunch train length: Single 6 ps pulse to 100 μs
- Train repetition rate: Up to 20 Hz ✓

#### **Problems With Caesiation**






After cathode re-activation on 30/08/06, the gun exhibited huge out-gassing during HV conditioning.


The ensuing vacuum spikes caused frequent HV PSU trips.

Current, mA



#### **HV Breakdown**





#### Caesium Channels





**After** 

**Before** 

#### Second Phase Commissioning



- Currently on-schedule to commence the second phase of injector commissioning in January (from this coming weekend)
- Expected 2 weeks of HV conditioning, though 485 kV was reached in a weekend
- Optimisation of laser system in parallel to HV conditioning
- Injector to be operated from mid-January, possibly until the end of February
- Minimum goals have been established for this phase of injector commissioning

#### Cryosystem & Accelerating Modules




- 4 K commissioning was carried out in May 2006
- ScRF Modules were delivery in April and July
- The modules were cooled *separately* to 2 K, the LINAC in October and the booster in November. In December, both modules were cooled together
- Low-power RF tests have confirmed the booster HOM coupler is OK
- Heater failed Addressed by Linde in Dec. 2006, then again in Jan. 2007
- Will need to get many hours of operating experience before we have mastered this cryosystem.




#### 1<sup>St</sup> Cooldown – Towards 2 K





#### The 2 K Box







#### Superconducting RF Modules



- 2 × Stanford/Rossendorf cryomodules, one configured as the *Booster* and the other as the *Main LINAC*.
- Booster module:
  - 4 MV/m gradient
  - 32 kW RF power

Main LINAC module:

- 14 MV/m gradient

- 16 kW RF power




Delivery April/July 2006 (~7 months late)

JLab HOM coupler design adopted for the LINAC module

#### **ERLP Cavity Test Results**





Qo(max)= 1.71E+10

TM010

limitation:

x rays start from 15 MV/m, no MP

BD

**Booster Module** 

Qo(max)= 1.67E+10

TM010

**LINAC Module** 

BD


limitation:

pi mode

new Calibpoint3, x rays start at 14.0 MV/m

## Electron Beam Transport System Status






## Electron Beam Transport System Status



- All but two modules are now fully-assembled and located in the Tower, waiting to be positioned and connected to form the ring BTS
- The last two share some components with the gun diagnostic line, or are being modified to add extra valves. They will be moved from the assembly area shortly



#### Ongoing work



- Preparations for 2<sup>nd</sup> phase of gun commissioning during January & February 2007
- Understanding and testing of the cryogenic system
- Installation and testing of all RF systems
- Commissioning of the booster and LINAC modules
- Final installation of the beam transport system
- Commissioning and acceptance of the terawatt laser


#### **Future Plans**



- Injector rebuild and bake to UHV Xmas HV conditioning early Jan Confirmation of LINAC gradient early Jan Stable 2 K Cryo end Jan Gun commissioning finished end of Feb Full RF tests of modules early March \* Beam through the booster mid April \* Beam through the LINAC end of June end Sept Demonstrate energy recovery
- Install the wiggler
- Energy recovery from FEL-disrupted beam
- Generate photon output from the FEL


#### The Terawatt Laser for CBS & EO





#### ERLP Photon Science: North West Science Fund Award of £3m over 3 years






#### Longitudinal Diagnostics:

### Electro-Optic Concept





decoding (optical pulse into profile measurement)

#### Compton Back-Scattering ⇒ X-rays



$$E_{\gamma} = \frac{E_L(1-\beta\cos\theta_1)}{(1-\beta\cos\theta_2) + E_L[1-\cos(\theta_2-\theta_1)]/E_e}$$
 scattered photon 
$$\frac{e^{-}}{\theta_1}$$
 laser photon

$$\Theta_1 = \pi$$
 ,  $\Theta_2 = 0$ 


$$E_{\gamma}^{\rm bs} = \frac{E_L(1+\beta)E_e}{(1-\beta)E_e - 2E_L} \approx \frac{E_L(1+\beta)^2 E_e}{E_e/\gamma^2} \approx 4\gamma^2 E_L$$

$$\Theta_1 = \pi/2$$
,  $\Theta_2 = 0$ 

$$E_{\gamma}^{\rm bs} = 2|\gamma^2 E_L|$$

#### Back-Scattering Angular Distribution





Each colour represents a 1 keV energy band, with the 20-21 keV band on outside, and the 30-31 keV band at the centre.

#### What we expect to get from CBS




Laser Power: 8 TW @ 10 Hz	Head-on Collision	Side or Top Collision
X-ray Energy	≈ 30 keV	≈ 15 keV
X-rays	15×10 <sup>6</sup>	3.5 (top) to 8 (side) ×10 <sup>6</sup>
X-ray Pulse	~ Electron Bunch Length	~ Laser Pulse Length
X-ray Source Size	50 μm × 20 μm	10 μm × 20 μm or 10 μm × 50 μm

#### Installation of the TW Laser












#### The Micra Master-Oscillator







## The Legend Regenerative Amplifier











# The Multi-Pass Power Amplifier





#### The Compressor: Chirped-Pulse Amplifier








# The EMMA Project





# BASROC: British Accelerator Science and Radiation Oncology Consortium



- The long-term aim of BASROC is to build a complete hadron the cality using Non-Scaling Fixed-Field Alternating Gradient according (NS-FFAG), combining the best features of cyclotron accelerators
   An FFAG combines the interest of the interest of the combines the combines the interest of the combines the co
- An FFAG combines the *intensity* and *ease-of-of-of-y*clotrons ...... coupled with the benefits of synchrotrons, specific and control and the *ability* to accelerate proton and heavy ion beautiful to the synchrotron and heavy ion beautifu
- EMMA: The Electron Model Applications will use the ERLP as an injector at 10 MeV, accel placetrons to 20 MeV. The goal is to learn how to design NS-FFAG ous applications, including hadron therapy
- PAMELA: The Accelerator for MEdicaL Applications will be a 70 to 100 MeV so S-FFAG, itself a prototype to demonstrate the potential use of NS are in hadron therapy, thus strengthening the case for hadron therapy
- to a complete facility for the treatment of patients using hadron beams

## (Scaling) FFAG Technology



- Scaling Fixed-Field Alternating Gradient (FFAG) accelerators were invented in the 1950's. Machines of this type have been built and successfully tested in Japan, Russia and the US
- Fixed magnet fields enable FFAGs to be cycled faster than synchrotrons, limited only by the characteristics of the RF. This simplifies power supplies and reduces costs, eases operation, and yields rapid acceleration
- They have large beam acceptance, allowing high intensities with low beam loss, and are physically compact making them easier to locate in industrial or clinical environments
- FFAGs have the potential to achieve a *major development in accelerator technology* by replacing cyclotrons and synchrotrons in some applications, allowing major developments in new areas of technology


#### **NS-FFAG Technology**




- The (non-scaling) NS-FFAG was invented in 1999, and differs from a scaling FFAG in two keys respects:
  - Linear variation in the magnet field causes a parabolic variation in orbit length with energy, thus greatly compressing the range of orbit radii and reducing the magnet aperture
  - Smaller and simpler magnets reduce cost, and yield a more-compact machine than an equivalent scaling FFAG
- It is possible to use a fixed RF frequency, thus simplifying the RF system
- Magnet fields do not scale with energy, so tunes will vary and many transverse resonance conditions will be crossed during acceleration
- This is a new acceleration mode offering many new challenges, and no such machine has been built anywhere else

#### To Scale, or *Not* to Scale?






- The *scaling* machine has a constant orbit shape, whilst the *non-scaling* machine clearly does not
- If the tune changes rapidly, the resonances encountered during acceleration do not have time to destroy the beam
- Rapid acceleration: Big turn-to-turn energy variation
- This is plausible, but needs verifying



#### ERLP Layout in the NSF Tower







Parameter	Design Value
Energy range	10.5 to 20.5 MeV
Number of cells	42
Lattice	Doublet
Cell length	393.33 mm
Circumference	16.519 m
Height from ground	1.4 m
Repetition rate	1 Hz
Orbit swing	3 cm

#### EMMA on ERLP









# **EMMA Magnet Sections**






#### EMMA Cell Layout Plan






## EMMA Cell in 3D





#### EMMA Cavity: Modified ERLP Buncher Cavity






FZ Rossendorf design, modified for ERLP, manufactured by Vacuum Generators (UK)

- 1.3 GHz Operating frequency
- OFHC copper construction
- Body machined from 2 pieces
- Vacuum brazed assembly
- CF flanges TIG welded

#### **EMMA Girders**



42 lattice cells assembled on 7 girders. Each 6-cell girder will be 2.33 m long.



#### Timescales for EMMA



- Design review on January 4<sup>th</sup> at DL to freeze major elements of the specification
- Official project start date is April 2007

#### Implementation phase of Project:

- 12 months detailed design phase
- 16 month procurement phase in parallel
- 8 month off line assembly and test
- 6 months installation and testing in the ERLP Accelerator Hall
- 6 month of full ring studies
- Some overlapping of the above to make a  $3\frac{1}{2}$  year programme

Concept design complete	Dec 30 <sup>th</sup> 2005
Feasibility design complete	Mar 30 <sup>th</sup> 2007
Detailed design	Mar 10 <sup>th</sup> 2008
Procurement complete	Aug 1st 2008
Construction phase complete	Jul 23 <sup>rd</sup> 2009
Commissioning with electrons complete	Sep 17 <sup>th</sup> 2009
Phase 1 full ring studies complete	Mar 5 <sup>th</sup> 2010
Phase 1 advanced ring studies complete	Jul 9 <sup>th</sup> 2010

# The ERLP & 4GLS Team At Daresbury Laboratory





Thank you for listening ......

And thank you to JLab






# ERLP Status January 2007


Lee Jones ASTeC

# 4GLS DARESBURY

#### 4GLS







- 4GLS Conceptual Design report (CDR)
  - April '06
- 4GLS Design Configuration Report (DCR)
  - Dec '06
- 4GLS Technical Design Report
  - Autumn '07



- Baseline costing exercise of 4GLS design v1.0 (CDR) completed
- First round of layout refinement 4GLS v1.1
- Started work on S2E
- Work on detailed accelerator physics issues
- R&D on SCRF for 4GLS
- FEL simulations and seeding

**-** ...



#### EuroFEL SRF Injector Investigations

- Investigation on injectors for high current ERLs (4GLS)
  - A comprehensive report has been issued and accepted by the EuroFEL science committee, outlining the full requirements of high current operation and a suggested R&D plan
- SRF Gun Development (collaboration with BESSY & FZR)
  - Simulations of existing design have been carried out
  - Work has commenced on suitable upgrades for higher current operation

* EURO FEL	Current Design	Design Goal
Energy	10 MeV →	1GeV
Current	1 mA	100 mA
Eacc	10 MV	5-10 MV
Qbunch	77 nC -	77 nC
RF Power	10 kW	0.5-1 MW

